

Comments from Drainage Services Department dated 1.8.2025

Contact Person: Mr. Daniel CHAN (Tel: 2332 2471)

Comments	Responses
The proposed installation of weir inside the drainage pipe will likely reduce the pipe size and drainage flow. Please review the way to reduce the velocity. If the proposed weir installation is maintained, please supplement details including drawing to show the weir inside the drainage pipe, and assess the drainage impact in calculation accordingly.	Weir will not be installed inside the drainage pipe. A downpipe will be installed at the outlet of the drainage pipe to reduce the velocity of the flow. Please refer to the attached drawing for details.